

911

Ideal Inspection

(a division of Ideal Oilfield Construction Ltd.)

P.O Box 1473

Brooks, Alberta

T1R 1C3

Phone: 403-362-2843

Fax: 403-362-2862

INSPECTION REPORT

Client: Four Star Ventures	Location: DaPaJo Construction Limited	Date: May 31, 2012
P.O.:	Work Order: 639b	Report: 3547
Page: 1 of 1	Rig or Unit:	Inspection: Magnetic Particle
Parts Examined: 9 5/8" Web Wilson H50 50 Ton elevator	S/N: EDM03924749657LT	T&T2741
Surface Condition: Painted	Material Temperature: 20° Celsius	
Procedure: MPI-DPJ-001	Code: ASME Section V, ASTM E709	
Equipment: Parker B 310 Contour Probe, PM-50 Permanent Magnets, Spectroline Model C-100 Super High Intensity Black Light Lamp		
Method: Magnetic Particle, Wet fluorescent Colour Contrast Method		
Test Medium: Ardrex 8800a Fluorescent Magnetic Particle Suspension		

Test Results:

No defects found at time of inspection.

Engineer's Approval:

Photos:



Technician: John Frances

Signature: *J.F.*

Assistant: Tyler Nevison

Repairs Complete: Yes

Accepted: **PERMIT TO PRACTICE**
FIRTH ENGINEERING LTD.

Signature: *[Signature]*

Date: *31/05/12*

PERMIT NUMBER: P 6554
The Association of Professional Engineers,
Geologists and Geophysicists of Alberta

