



Ideal Inspection

(a division of Ideal Oilfield Construction Ltd.)

P.O Box 1473

Brooks, Alberta

T1R 1C3

Phone: 403-362-2843

Fax: 403-362-2862

709

INSPECTION REPORT

Client: 4 Star Ventures	Location: DaPaJo Construction Limited	Date: April 27, 2017
Page: 1 of 1	Unit : 102257	Inspection: Magnetic Particle
Work Order: 2836	Report: 4773	
Parts Examined: 7" BJ Casing Elevator		
Surface Condition: Painted and Bare Metal	Material Temperature: 14° Celsius	
Procedure: MPI-DPJ-001	Code: ASME Section V, ASTM E709	
Equipment: Parker B 310 Contour Probe		
Method: Magnetic Particle, AC Continuous, Wet Colour Contrast Method		
Test Medium: Magnaglo 14AM prepared bath		

Test Results:
NO DEFECTS WERE FOUND AT THE TIME OF THIS INSPECTION

Engineer's Approval:
  May 23, 2017

Photos:



Technician: Bryan Hoskins	CGSB #: 19053	Signature: 	Assistant: Travis Bungay
Repairs Complete	Yes <input type="checkbox"/> No <input type="checkbox"/> N/A <input type="checkbox"/> X <input checked="" type="checkbox"/>	Acceptable For Service	Yes <input type="checkbox"/> X <input checked="" type="checkbox"/> No <input type="checkbox"/>